

Offset Sewer Extension Aspen Apartment  
 Billerica, Massachusetts  
 Preliminary Schedule

ID	Task Name	Duration	Start	Finish	Apr 17, '16	Apr 24, '16	May 1, '16	May 8, '16	May 15, '16	May 22, '16	May 29, '16	Jun 5, '16											
					M	T	W	T	F	S	M	T	W	T	F	S	M	T	W	T	F	S	M
1	Mobilization	1 day	Mon 5/2/16	Mon 5/2/16																			
2	Preconstruction Videotaping	1 day	Thu 4/21/16	Thu 4/21/16																			
3	Silt Fence and Wattles	3 days	Mon 5/2/16	Wed 5/4/16																			
4	Pre-Drilling	5 days	Mon 5/9/16	Fri 5/13/16																			
5	8-inch Sewer Station 42+15 (SMH 174) to Station 30+15 (SMH 168)	6 days	Mon 5/9/16	Mon 5/16/16																			
6	4-inch and 8-inch Force Main, Station 9+50 to Station 25+80 (at Route 3 Bridge)	10 days	Tue 5/17/16	Mon 5/30/16																			
7	Temporary Trench Paving, Every Friday	16 days	Fri 5/13/16	Fri 6/3/16																			

Albanese Brothers Inc. Date: Wed 4/27/16	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	