

East Billerica Sewer Contract No. 36 Schedule

4/10/2020

Billerica, MA

Week Start Date	April				May				June				July				August					
	6	13	20	27	4	11	18	25	1	8	15	22	29	6	13	20	27	3	10	17	24	31
BCI CREWS																						
Lower Structures and saw cut driveway aprons in Phase II - Tomahawk and side streets, Sumac, Ironwood, Crestwood and Gail Ann	█	█																				
Lower Structures and saw cut driveway aprons in Phase III - Moosewood, Sequoia, Gove, Bayberry, Market, Broadleaf, Richards, Race, Vine, Eveready			█	█																		
Install granite curb on Pond			█	█	█																	
Place loam				█	█	█	█															
Excavate and grade for HMA walks project wide				█	█	█	█															
Complete manhole testing						█	█															
Complete inverts on Pond Street							█	█														
Install concrete walks on Pond							█	█	█													
Complete pump station site work										█	█											
Misc. punch list work																█	█					
SUBCONTRACTOR CREWS																						
Pave binder Phase I - Pond, Challenger and Tamarac		█																				
Reclaim & grade Phase II - Tomahawk and side streets, Sumac, Ironwood, Crestwood and Gail Ann		█																				
Pave binder Phase II - Tomahawk and side streets, Sumac, Ironwood, Crestwood and Gail Ann			█																			
Raise Structures Phase I & II				█	█	█																
Phase I & II Berm						█																
Reclaim & grade Phase III - Moosewood, Sequoia, Gove, Bayberry, Market, Broadleaf, Richards, Race, Vine, Eveready		█	█																			
Pave binder Phase III - Moosewood, Sequoia, Gove, Bayberry, Market, Broadleaf, Richards, Race, Vine, Eveready				█	█																	
Raise Structures Phase III						█	█															
Phase III Berm							█															
Plantings & hydroseeding						█	█	█	█													
Pave Top - Project (Pond St. 1st with remaining order of streets to be determined)													█									
Final Clean-up, signs & pavement markings																	█	█				

NOTES:

1. This is a forecasted schedule that is subject to change at any time due to weather, site conditions, utility work required by others, and material and subcontractor availability.
2. Hatch represents winter and summer shut down.